16	Providing and laying semi dense bituminous concrete 25-30mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH Specification clause No. 500.8 complete in all respects as per specifications. MORTH Specification	Cum				74.25	9851.76	731493.18	74.25	731493.18
17	Carriage of mixed materials above 15km beyound 10km to 15 km lead	Sqm				74.25	67.50	5011.88	74.25	5011.88
18	Dispostal of debris to the final place of disposal with all lead and lift and as directiion by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item NO 17.4/KSRRB: M100-4 Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tenne/Km for Rs. 2.00/Km c) Add loading and unloading complete as per specifications.	Cum				70.86	78.24	5544.09	70.86	5544.09
								3147250=00		3147250=0
								3147250.79		**3147250.79**
19	KRIDL Charges & Quality control test charges 11%									314725=0
								346197.50		**346197.50**
								3493448.29		346197=0

346197=00

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.
2 The contractor has cleared the debries from the work sport
3 The contractor has used his own vehicles for the coveying the debries.
4 There are no departmental issues for the above work.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಡಾವಣೆ
ಬೆಂಗಳೂರು